



Town of Holden

Weekly Road Construction Update



Week of November 3rd, 2025

The following are the planned major work activities by Town of Holden Departments. The work schedule is subject to change based upon weather and other factors. Activities may be added or subtracted dependent on those factors. Neighborhoods directly impacted by the planned work will be separately notified by the Town's Rave Alert and Smart 911 system, and updates may be found on the Town's Facebook page. Questions regarding Department of Public Works activities may be directed to dpw_info@holdenma.gov or (508) 210-5550. Questions regarding Light Department activities may be directed to (508) 210-5400.

Outside Agency and Private Work

MassDOT (Shrewsbury Street-Doyle Road-Chapel Street-Holden Street Project)

- This week the contractor will be raising structures along the shared use path in preparation for paving that path the following week. They will also be completing some loam and seed, concrete work with the islands, and line striping. Line striping will be done at night.
- For a portion of the work, expect periods of one-way traffic along Shrewsbury Street in the areas of line striping, with detours utilized in those areas intermittently.

Ripple Fiber Broadband Project

- Crews will continue subsurface conduit installation in the area of Highland Street and Union Street, as well as neighborhoods to the west of Highland Street to Flagler Drive, and to the East of Highland Street around Jamieson Road and Dorothy Ave.

Department of Public Works

- The Highway Division has no planned closures for the week of November 3rd.
- Water & Sewer Division has no planned closures for the week of November 3rd.

Light Department

- Line Division has no planned closures for the week of November 3rd.
- Forestry Division has no planned closures for the week of November 3rd.